NO.NEWZ/BBMP/DD/2020-21

Date:-01-07-2020

To,
The Executive Engineer,
Dasarahaali Division
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Maintenance of Crematorium Burrial Grounds and office maintenance in ward no 13 Shettyhalli Sub Division

Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw	Cum	49.83
2	KSRB 300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and	Cum	376.64
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	3.33
4	KSRB 4.9.2:. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding	Tn	0.29
5	Providing and constructing granite /trap/ baslat size stone masonry in foundation with cement mortar 1:6, stones hammerd dressed in courses not less than 20cms high,	Cum	39.41
6	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour,	Sqm	77.70
7	KSRB 5-11 Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a	Sqm	86.10
8	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface	Sqm	172.20
9	Providing 18mm thick cement plaster in Single coat with cement mortar 1: 4 to Brick Masonry including rounding off corners wherever required smooth rendering,	Sqm	172.20
10	KSRRB M800-17. Fencing/ Railing KSRRB M800-17. G.I. Barbed Wire Fencing 1.2 Metre High-Providing and fixing 1.2 metres high GI barbed wire fencing with 1.8 m angle iron	Sqm	312.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE

Scanned with CamScanner